


MURCIA WATER DISTRICT
Murcia, Negros Occidental

PROJECTS/PROGRAMS/ACTIVITIES AS OF APRIL 30, 2021

ITEM	PROJECT TITLE	LOCATION	PROJECT COST	DATE STARTED	TARGET DATE OF COMPLETION	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	GK SMILE VILLAGE, BRGY. BLUMENTRITT WATER EXTENSION PROJECT	Brgy. Blumentritt	Php 1,185,750.00	February 2021	June 2021	64.79%	768,223.00	162 pcs. (972m) Of 4" Upvc
2	BRGY. DAMSITE WATER EXTENSION PROJECT	Brgy. Damsite	Php 869,650.00	October 2020	June 2021	74.75%	603,648.00	250 pcs. (1500m) Of 3" U 4 rolls (240m) of 2" PE Pipe
3	CONSTRUCTION OF MWD BUILDING	Brgy. Salvacion	Php 6,500,000.00	February 2021	October 2021	16.31%	1,060,346.28	ongoing construction
4	REHABILITATION OF BRGY. AMAYCO EXISTING WATER SYSTEM	Brgy. Amayco	Php 545,150.00	March 2021	June 2021	79.59%	433,873.00	4 rolls (400m) of 3" PE Pipe
5	BRGY. PANDANON SUB-SYSTEM IMPROVEMENT PROJECT	Brgy. Pandanon	Php 500,000.00	April 2021	August 2021	37.40%	186,998.00	ongoing procurement

Prepared by:

ENGR. EARL WENSSY A. BERNALES
Engineering Assistant

Recommended by:

ENGR. PAUL G. OÑAS
Division Manager C

Approved by:

ENGR. WINSTON M. MAKILAN
General Manager

Commission on Audit
Regional Office/Cluster
Consolidated Report on Government Projects/Program/Activities


For the CY 2021

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MURCIA WATER DISTRICT	BRGY. DAMSITE WATER EXPANSION PROJECT	Brgy. Damsite	Php 869,650.00	October 2020		June 2021	100.00%	714,550.50	Completed and Operational
MURCIA WATER DISTRICT	CONSTRUCTION OF MWD ADMIN BUILDING	Brgy. Salvacion	Php 6,500,000.00	January 2021	1 Month and 23 Days	November 2021	100.00%	6,435,908.52	Physically Completed
MURCIA WATER DISTRICT	GK SMILE VILLAGE, BRGY. BLUMENTRITT WATER EXTENSION PROJECT	Brgy. Blumentritt	Php 1,185,750.00	February 2021		June 2021	100.00%	1,064,608.94	Completed and Operational
MURCIA WATER DISTRICT	REHABILITATION OF BRGY. AMAYCO EXISTING WATER SYSTEM	Brgy. Amayco	Php 545,150.00	March 2021		June 2021	100.00%	529,723.50	Completed and Operational
MURCIA WATER DISTRICT	BRGY. PANDANON SUB-SYSTEM IMPROVEMENT PROJECT	Brgy. Pandanon	Php 500,000.00	April 2021		August 2021	100.00%	310,254.56	Completed and Operational
MURCIA WATER DISTRICT	INSTALLATION OF 4" MODULATING FLOAT VALVE, 3" MODULATING FLOAT VALVE, 2" MODULATING FLOAT VALVE	Brgy. San Miguel	Php 300,000.00	April 2021		July 2021	100.00%	185,245.43	Completed and Operational
MURCIA WATER DISTRICT	RE-ROUTING OF 8"Ø BUENAVISTA TRANSMISSION LINE	Brgy. Buenavista	Php 2,657,630.00	August 2021		November 2021	100.00%	2,477,771.33	Completed and Operational
MURCIA WATER DISTRICT	PRK. TUMPOK, BRGY STA ROSA PIPELINE EXTENSION	Brgy. Sta Rosa	Php 170,000.00	October 2021		October 2021	100.00%	70,605.00	Completed and Operational


Prepared by:


ENGR. EARL WENSSY A. BERNALES
Engineer B

Recommended by:


ENGR. PAUL G. OÑAS
Division Manager C

Approved by:


ENGR. WINSTON M. MAKILAN
General Manager