


MURCIA WATER DISTRICT
Murcia, Negros Occidental


PROJECTS/PROGRAMS/ACTIVITIES AS OF MARCH 31, 2020

ITEM	PROJECT TITLE	LOCATION	PROJECT COST	DATE STARTED	TARGET DATE OF COMPLETION	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	63mm ROJAS-SANTIAGO DISTRIBUTION LINE	BRCY. BLUMENTRITT	Php 344,740.00	August 2019	December 2019	40%	139,303.50	Portion of the project was not realized due to issue on the right-of-way.
2	INSTALLATION OF BLOW-OFFS ASSEMBLY FOR FIRE PROTECTION PROGRAM	POBLACION MURCIA, SALVACION, LOPEZ JAENA, CALIBAN	Php 270,000.00	August 2019	CANCELLED	0%	N-O-N-E	Project was not realized due to LCU's failure to provide budgetary counterpart.
3	BRCY. IGLAU-AN WATER DISTRIBUTION SYSTEM	BRCY. IGLAU-AN	Php 2,139,600.00	February 2020	July 2020	0%	N-O-N-E	on-going
4	BRCY. STA. ROSA WATER EXTENSION PROJECT (LA ROCCA)	LA ROCCA, BRCY. STA. ROSA	Php 920,470.00	February 2020	June 2020	46%	426,049.68	on-going
5	BRCY. DAMSITE WATER EXTENSION PROJECT	BRCY. DAMSITE	Php 900,000.00	March 2020	July 2020	41%	365,428.00	on-going

Prepared by:


PAUL C. ONAS
O&M Section Head

Approved by:


ENGR. WINSTON M. MAKILAN
General Manager

MURCIA WATER DISTRICT
Murcia, Negros Occidental

PROJECTS/PROGRAMS/ACTIVITIES AS OF JUNE 30, 2020

ITEM	PROJECT TITLE	LOCATION	PROJECT COST	DATE STARTED	TARGET DATE OF COMPLETION	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	BRGY. IGLAU-AN WATER DISTRIBUTION SYSTEM	BRGY. IGLAU-AN	Php 2,139,600.00	February 2020	July 2020	0%	N-O-N-E	on-going
2	BRGY. STA. ROSA WATER EXTENSION PROJECT (LA ROCCA)	LA ROCCA, BRGY. STA. ROSA	Php 920,470.00	February 2020	June 2020	64%	593,089.68	on-going
3	BRGY. DAMSITE WATER EXTENSION PROJECT	BRGY. DAMSITE	Php 900,000.00	March 2020	July 2020	41%	365,428.00	on-going

Prepared by:


PAUL C. ONAS
O&M Section Head

Approved by:


ENGR. WINSTON M. MAKILAN
General Manager