


Commission on Audit
Regional Office/Cluster
Consolidated Quarterly Report on Government Projects/Program/Activities


Month of : AUGUST

For the 3rd Quarter, CY 2022


Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred	
MURCIA WATER DISTRICT	Additional Source Development at Abello Spring Source	Brgy. Alegria	Php 409,435.80	July 2022		September 2022	76.57%	₱ 313,518.72	Ongoing
MURCIA WATER DISTRICT	Sitio Camanga-an, Brgy. Buenavista	Brgy. Buenavista	Php 299,366.00	July 2022		August 2022	100.00%	₱ 126,889.42	Completed & Operational

Prepared by:



ENGR. EARL WENSSY A. BERNALES
Engineer B


ENGR. LEAN S. ARRIEGADO
Engineering Assistant B

Checked by:


ENGR. PAUL G. OÑAS
Division Manager C

Approved by:


ENGR. WINSTON M. MAKILAN
General Manager

Commission on Audit
Regional Office/Cluster
Consolidated Quarterly Report on Government Projects/Program/Activities
For the ___ Quarter, CY 2022

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred	
MURCIA WATER DISTRICT	BRGY STA ROSA WATER SUPPLY EXTENSION PROJECT	Brgy. Sta Rosa	Php 2,299,947.50	January 2022		June 2022	100.00%	₱ 2,046,370.05	Completed & Operational
MURCIA WATER DISTRICT	6"Ø Parallel Pipeline for Additional Bulk Supply	7/11 TO MURCIA-BACOLOD BOUNDARY	Php 4,449,702.50	January 2022		June 2022	100.00%	₱ 3,781,587.71	Completed & Operational
MURCIA WATER DISTRICT	INSTALLATION OF 6" ULTRASONIC FLOW METER - (DMA ; SYSTEM3/SYSTEM1)	Brgy. Salvacion	Php 250,000.00	February 2022		May 2022	100.00%	₱ 214,823.00	Completed & Operational
MURCIA WATER DISTRICT	INSTALLATION OF PRV'S ALONG BRGY. BUENAVISTA	Brgy. Buenavista	Php 700,000.00	February 2022		May 2022	100.00%	₱ 504,477.42	Completed & Operational
MURCIA WATER DISTRICT	Additional Source Development at Abello Spring Source	Brgy. Alegria	Php 409,435.80	July 2022		September 2022	100.00%	₱ 362,617.78	Completed & Operational
MURCIA WATER DISTRICT	Sitio Camanga-an, Brgy. Buenavista	Brgy. Buenavista	Php 299,366.00	July 2022		August 2022	100.00%	₱ 126,889.42	Completed & Operational
MURCIA WATER DISTRICT	CONSTRUCTION OF FRONT PERIMETER FENCE AT MWD ADMIN BUILDING	Brgy. Salvacion	Php 475,167.50	October 2022		December 2022	100.00%	₱ 475,167.50	Construction Completed
MURCIA WATER DISTRICT	CONSTRUCTION OF GUARD HOUSE AT MWD ADMIN BUILDING	Brgy. Salvacion	Php 234,350.00	October 2022		December 2022	100.00%	₱ 233,105.00	Construction Completed
MURCIA WATER DISTRICT	HDA. BALDEVIA BRGY. ABU-ABO WATER SUPPLY EXTENSION PROJECT	Brgy. Abu-Abo	Php 103,543.00	October 2022		December 2022	100.00%	₱ 97,282.20	Completed & Operational
MURCIA WATER DISTRICT	PRK. NARRA, BRGY. LOPEZ JAENA WATER SUPPLY EXTENSION PROJECT	Brgy. Lopez Jaena	Php 125,042.50	October 2022		December 2022	100.00%	₱ 116,398.10	Completed & Operational

Prepared by:




ENGR. EARL WENSSY A. BERNALES
Engineer B



ENGR. LEAN S. ARRIESGADO
Utilities Service Assistant A

Checked by:



ENGR. PAUL G. OÑAS
Division Manager C

Approved by:



ENGR. WINSTON M. MAKILAN
General Manager